



Work Completion / Measurement certification

Vendor: M/s. Multi Kilfire Pvt. Ltd. - Gujarat
Client: Mecon Ltd
Location: Vishakhapatnam Steel Plant
PO No: 28.01.123C/PFP/04
Dt: 21.09.2017
Site: WRM II at RINL
TS No: MEC/11/40/123C/PAC/ELECT/03

Sr. No	Description of Items	Unit	Quantity as per Work order	Claimed by Agency	Certified by MECON Site engineer
1	Sealing of Conduits (Avg 150mm dia)	Nos	550	550	550
2	Application of Fire retardant Paint on cables (apprx 1800 cables painted at two locations) 0 Meter level - Cables Below Panel, Cables from Transformer, Cables in Trenches 5 Meter Level - Cables in all trays below panels, cables below control room at 5 Meter level	Kgs	500	500	500
3	Fire Barrier KF 604 for Floor Crossing at 5.5m and 0m level in ECR-1 (thickness 100mm) Cut out (~1000mmx150mm)	Nos	87	87	87
4	Fire Barrier KF 604 for Floor Crossing at 5.5m and 0m level in ECR-1 (thickness 100mm) Cut out (~600mmx150mm)	Nos	28	28	28

Job Commencement: 26.10.17

Job Completion: 12.11.2017

For Mecon Limited

Name: Ganta Sathiraju

Designation: Manager (E)

Visakhapatnam - 07382610911

